BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Drinking Water Facilities at Ashwath katte Surrounding area in ward no 13

DASARAHALLI DIVISION

DETAILED MEASUREMENT SHEET

1st & Final Bill

Scanned by CamScanner

No.	Description of work	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate/Unit (Rs.)	Amount (Rs.)
	Premeasument Recorded Vide Page No. 2								
	0.00 to 50.00 Mtr.	Mtr					150.00	315.80	47370.00
	50.00 to 100.00 Mtr.	Mtr					150.00	412.60	61890.00
	100.00 to 150.00 Mtr.	Mtr					150.00	458.35	68752.50
	150.00 to 200.00 Mtr.	Mtr					150.00	484.10	72615.00
	200.00 to 250.00 Mtr.	Mtr					150.00	560.32	84048.00
	250.00 to 300.00 Mtr.	Mtr					150.00	600.49	90073.50
	300.00 to 350.00 Mtr.	Mtr					146.00	622.00	90812.00
3	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/1993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) (P.NO-III, I.NO-84, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 3								
		Rmt					150.00	1325.00	198750.00
4	Providing and fixing 250mm dia PVC pipe and as per specification and directions. (BWSSB SR 13-14, P.No.53 I.no.1 of sl.no.11.)								
	Premeasument Recorded Vide Page No. 4								
		Rmt					18.00	1100.00	19800.00
5	175 mm dia M.S. Casing cap (P.NO-III, I.NO-85, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 5								
		Each					3.00	100.00	300.00
6	supply of 175mm M.S collars each (P.NO-III, I.NO-86, PRED 12-13 SR)								
	Premeasument Recorded Vide Page No. 6								
		Each					21.00	150.00	3150.00

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

AE-13

AE & SSD
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner